

HSE JOB RISK ASSESSMENT (JRA)

Document Control Ref: HSE-JRA-2 | Generated: 102026/6/

Activity / Process:
Excavation and leaking

Assessment Date:
13 2026 يونيو

Lead Assessor:
Alaa Moustafa

Location / Site:
Yanbu

Hazard Analysis & Controls Matrix

Step	Hazard Identification	Consequence / Effect	Initial Risk (L x S)	Control & Mitigation Measures	Residual Risk (L x S)	Action Party
Installation of flow meter on pip (Excavation)	Falling sides of the excavation	Die the workers under the radish	L:3 S:4 MEDIUM (12)	Put Shoring or trench boxes	L:2 S:4 MEDIUM (8)	third party
Installation of flow meter on pip (Excavation)	leaking and sink in the excavation	sink	L:2 S:3 MEDIUM (6)	stand tripod	L:2 S:2 LOW (4)	workers
Installation of flow meter on pip (Excavation)	toxic gases and suffocation	cases of fainting or poisoning	L:3 S:2 MEDIUM (6)	ventilation and measure gases	L:3 S:1 LOW (3)	workers and safety officer
Installation of flow meter on pip (Excavation)	falling instruments	lose the instrument or hit the workers	L:3 S:2 MEDIUM (6)	safety distance and use barriers	L:2 S:2 LOW (4)	workers

Declaration: We, the assessment team, declare that the above hazards have been identified and the corresponding control measures are active and have been communicated to all site supervisors and field crews.

Assessor Signature:

Site Director Endorsement: